GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj & Rural Development Department – West Godavari District – Work wise comprehensive Revised Administrative Sanction (RAS) for an amount of Rs.566.00 lakhs for "Package No.APRRP2/WG/BTR/01-C, consisting of 9 works in Iragavaram Mandal – Accorded – Orders – Issued.

PANCHAYATRAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.885 **Dated:18.12.2023**

Read the following:-

1.G.O.Rt.No.359, PR & RD (Progs.II) Department, Dated.30.06.2021.
2.G.O.Rt.No.7, PR & RD (Progs.II) Department, Dated.07.01.2022.
3.From the Project Director, APRRP & CE, PR Dept., Vijayawada Lr.No. AEE-I/DEE-II/APRRP/Package -1B/WG-01C/2023, dt:20.11.2023.

****

ORDER:-

In the reference 1st read above, Government have sanctioned 12 packages consisting of 253 works under Compnent-1B i.e. Reconstruction and Rehabilitation of the existing BT roads and routine maintenance for five (5) years. The Package No.APRRP2/WG/BTR/01-C, consisting of 09 works in Iragavaram Mandal of West Godavari District and which is regrouped vide reference 2nd read above.

2. In the reference 3rd read above, the Project Director, APRRP & Chief Engineer, PR, Vijayawada has now submitted work wise comprehensive RAS proposals for an amount of Rs.566.00 Lakhs for the work "Package No.APRRP2/WG/BTR/01-C, consisting nine (09) works in Iragavaram (M) of West Godavari District" which is within the Original Administrative Sanction due to certain deviations as per the site requirements.

3. Government, after Careful examination of the proposal, hereby accord work wise comprehensive Revised Administrative sanction (RAS) for "Package No.APRRP2/WG/BTR/01-C, consisting of 9 works in Iragavaram Mandal of West Godavari District" for an amount of Rs.566.00 lakhs (within the Original Administrative Sanction) due to increase in GST from 12% to 18% and minor deviations in the works as per site requirements. List of works is appended to this order.

4. The Project Director, APRRP & Chief Engineer, Panchayat Raj, A.P., Vijayawada shall take further necessary action as per rules in the matter.

5. This orders issues with the concurrence of the Finance Dept., vide their U.O No:2281724/FIN01-FMU0PC(PRRD)/169/2023-FMU-WORKS, dated.01.12.2023.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B.RAJSEKHAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Project Director, APRRP and CE,
PR Dept., Vijayawada, A.P.
The Engineer in Chief, Panchayat Raj, Vijayawada
The Superintending Engineer, Panchayat Raj, West Godavari district
Copy to:
OSD to Deputy C.M (PR&RD)
P.S. to Special Chief Secy., to Govt., PR&RD Dept.
Sc/Sf.

//FORWARDED BY ORDER//

Swamy
SECTION OFFICER

ANNEXURE – I
APRRP COMPONENT IB
G.O.Rt.No.885, PR&RD (Progs.II) Department, Dt.18.12.2023
Package No.APRRP2/WG/BTR/01-C, Consisting of 9 works in Iragavaram Mandal of West Godavari District

Sl. No	Name of the work	Original Admin. Sanction Rs. in lakhs	As per RAS in lakhs	less in lakhs	Excess in lakhs	Reason for deviation
1	Rapaka Village road	48.00	53.70		5.70	In the original estimate the length proposed is 1.070 Kms. The length 1.060 KM was executed and Rapaka habitation covered. Excess due to increase mandatory provisions i.e. GST 12% to 18%.
2	KLK Road to Anthinagunta	51.00	53.50		2.50	In the original estimate the length proposed is 1.130 Kms. The length 1.116 KM was executed and Anthenagunta habitation covered. Excess due to increase mandatory provisions i.e. GST 12% to 18%.
3	Surampudi village road	53.00	32.00	21.00		In the original estimate the length proposed is 1.270 Kms. i.e. from 0/0 to 1/270 Km. The road from 0/628 to 1/270 Km was covered under PMGSY grant as candidated road. Hence the length was reduced. Hence savings and alsi provide mandatory provisions i.e. GST 12% to 18%.
4	East Vipparru to Surampudi	57.50	68.70		11.20	In the original estimate the length proposed is 1.630 Kms. The length 1.797 KM was executed to covered habitations. Excess due to increase Road length and mandatory provisions i.e. GST 12% to 18%.
5	Goteru Village road	39.00	38.50	0.50		In the original estimate the length proposed is 0.60 Km. THe length executed is 0.586 Km as per actuals. In the original estimate CC length of 0.460 Km and BT length of 0.140 Km is proposed and during executuion total length is proposed with CC and also provided mandatory provisions i.e. GST 12% to 18%.
6	Inaparru to Jeelamchervu	60.50	63.60		3.10	In the original estimate the length proposed is 1.680 Km. The length 1.523KM was executed. In the original estimate only patch work with profile correction is proposed. At present the road is completely damaged due to rains in past years and hence WMM Renewals proposed in the working estimate Mandatory provisions i.e. GST 12% to 18%. Habitation is covered.

7	Relangi to Bobbarajupalem	73.00	61.00	12.00		In the original estimate the length proposed is 1.440 Km. i.e. from 0/7 to 2/090. Now the reach to be executed from 0/7 to 1/675 i.e. 875m, the balance length was covered with CC pavement under NREGS & GP funds and also habitation was covered. The working estimate duly proposing Mandatory provisions.
8	Pekeru to R.Kandrika	92.00	116.00		24.00	In the original estimate the length proposed is 2.170 Kms. The length 2.450 KM was executed to covered habitations. Excess due to increase Road length and mandatory provisions i.e. GST 12% to 18%.
9	Relangi to Chukkavarithota	92.00	79.00	13.00		In the original estimate the length proposed is 1.850 Km. i.e. from 0/0 to 1/850. Now the reach to be executed from KM 0/0 to 0/730 and 1/130 to 1/705 to cover habitations. The balance length from KM 0/730 to 1/130 executed under NREGS. Now the working estimate duly proposing road markings Mandatory provisions i.e. GST 12% to 18%.
	TOTAL	**566.00**	**566.00**	**46.50**	**46.50**	

B.RAJSEKHAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT